

From: ITDG
Sent: 11 April 2005 12:01
To: Trade plus Aid
Subject: Update on Sudan

Importance: High

Dear Trade plus Aid,

As I confirmed in the update report I sent to you in July 2004, the insecurities in Sudan had delayed the completion of the Water Dam in Abu Degaise. These complications also led to an increase in the projects budget by approx £11,000, this was mainly due to additional transport costs and the damage caused to the semi-constructed Dam during the rainy season. As the overall project was primarily funded by the EU, ITDG re-submitted a revised budget. However, due to the fact that the EU is decentralising this approval process has taken longer than anticipated.

I have had confirmation though from a recent email from the Country Director for Sudan that the Dam is due for completion by July 2005.

I will keep you informed on exactly when the completion takes place.

Kind regards,

ITDG